COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROADS AT RAJAREDDY LAYOUT, SOUNDARYA OPPOSITE ROAD IN BAGALAGUNTE IN WARD NO: 14

2. Sanctioned Estimate No. & Dt : EE/D2/TS/169/17-18, dt 26.09.2017

3. Head of Account which is Chargeable : P-3111

4. Work Order No. & Dt : EE/DD/WO/276/27-03-2018

5. Name of Contractor : THE TECHNICAL MANGER, KRIDL

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 641/17-18

8. Check measurement of the Asst. : M.B. No. 641/17-18 Page No. 64007

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : AEE T. Dasarahalli Sub Division Page No. 640P2/1

incharge of the work :

10. a) Asst. Engineer : Manjunath. D. S

b) Asst. Exe. Engineer : Shivakumar Odeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50 lakh	4998401=00	—	1599=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER 30/4/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. (